

Avon Lake Water Main Improvements

Weekly Construction Update

The intent of this weekly update is to give an overview of where construction has been, and where it should be in the next week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.



Weekly Overview: **July 5th – July 7th**

- J&K returned to site late this week, with a three-man crew, and installed Phase 3 water services.
- J&K's erosion subcontractor was at site watering locations that were seeded and mulched. It is anticipated watering will continue every third day +/-, for 21 days, unless there is a natural rainfall event. The rainfall event will reset the 3-day watering schedule.

What to expect next week: **July 11th – July 15th**

Monday-Friday

- J&K will continue installation of Phase 3 water services.
- It is expected installation of Phase 3 services will be completed.
- Installation of Phase 4 services will begin.
- It is expected there will be grading and stabilization following completion of Phase 3 services.
- Watering of seeded areas will continue per the Weekly Overview.

What you need to know

- **We have been sending out letters in phases. Phase 5 letters will be sent when Phase 4 work is nearing completion.**
- Please utilize construction signage to know what is closed and what is open and which way to drive. Vehicular traffic should use other routes of access during this time. Pedestrian traffic and Local traffic (if you live in the area of construction) should use caution in construction areas. Please also obey personnel who are directing traffic during construction to help keep everyone safe.
- GARBAGE/RECYCLING PICK-UP –
 - Please put garbage and recycling out as you would normally, however, please use bags to allow sanitation crews better ability to pick up garbage in the construction zones.
- At this time, the post office will continue to deliver mail to your mailbox.

As always, if you have any questions, please feel free to contact Mitch Holtz at 515-233-0000.

If you wish to be removed from this email list, please let me know. My email address is mitch.holtz@strand.com.



Mitch Holtz, Project Manager
FOX Strand
414 South 17th Street, Suite 107
Ames, Iowa 50010
Office: 515-233-0000



Deven Markley, City Administrator
City of Carlisle
100 N. 1st Street
Carlisle, Iowa 50047
Office: 515-989-3224



Greg Ramm, Sr. Eng. Tech
Polk County Public Works Dept.
5885 NE 14th Street
Des Moines, Iowa 50313
Office: 515-875-5512



Jared Bouska, Project Manager
J&K Contracting LLC
10703 Justin Drive
Urbandale, Iowa 50322
Office: 515-233-5500