

# Avon Lake Water Main Improvements

## Weekly Construction Update

The intent of this weekly update is to give an overview of where construction has been, and where it should be in the next week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.



### Weekly Overview: **April 25<sup>th</sup> – April 29<sup>th</sup>**

- This week, J&K's first crew completed installing 12-inch water main in the levee at the lift station on SE Avon Dr. J&K also began installing final segment of 12-inch main which is located at corner lot of SE 68<sup>th</sup> Place and SE Avon Drive.
- J&K's second crew made connections of 6-inch main along SE 66<sup>th</sup> Place, including in front of the clubhouse. Fire hydrants and valves in the area of those connections were also installed.
- J&K had a 3<sup>rd</sup> crew on the project to begin pressure testing the 12-inch main. Pressure testing passed for the segment from City Park to Goodhue Drive.
- End of service (curb stop) locations were staked for Phase 1 of water service installations.

### What to expect next week: **May 2<sup>nd</sup> – May 6<sup>th</sup>**

#### **Monday-Friday**

- J&K's first crew will continue to install 12-inch water main. It is expected that J&K will complete installation of pipe, hydrants and valves at the corner of SE Avon Drive and SE 68<sup>th</sup> Place. J&K may begin installation of 4-inch main, valves and hydrants at the lift station.
- J&K's second crew will continue connecting segments of installed 6-inch water main pipe and will continue installing fire hydrants and valves.
- J&K's third crew will continue pressure testing 12-inch main from the north and working south.

#### **What you need to know**

- **Expect work in the intersections of SE 66<sup>th</sup> Place & SE Circle Dr., SE 66<sup>th</sup> Place & SE Robbie Road, and on ring roads of SE Circle Dr. and SE Robbie Road.**
- **Check your mail for a letter from me regarding water service installations!! We will send out letters in phases. This week we sent out Phase 1 letters. Next week will be Phase 2.**
- Please utilize construction signage to know what is closed and what is open and which way to drive. Vehicular traffic should use other routes of access during this time. Pedestrian traffic and Local traffic (if you live in the area of construction) should use caution in construction areas. Please also obey personnel who are directing traffic during construction to help keep everyone safe.
- GARBAGE/RECYCLING PICK-UP –
  - Please put garbage and recycling out as you would normally, however, please use bags to allow sanitation crews better ability to pick up garbage in the construction zones.
- At this time, the post office will continue to deliver mail to your mailbox.

---

*As always, if you have any questions, please feel free to contact Mitch Holtz at 515-233-0000.*

*If you wish to be removed from this email list, please let me know. My email address is [mitch.holtz@strand.com](mailto:mitch.holtz@strand.com).*



Mitch Holtz, Project Manager  
FOX Strand  
414 South 17<sup>th</sup> Street, Suite 107  
Ames, Iowa 50010  
Office: 515-233-0000



Deven Markley, City Administrator  
City of Carlisle  
100 N. 1<sup>st</sup> Street  
Carlisle, Iowa 50047  
Office: 515-989-3224



Greg Ramm, Sr. Eng. Tech  
Polk County Public Works Dept.  
5885 NE 14<sup>th</sup> Street  
Des Moines, Iowa 50313  
Office: 515-875-5512



Jared Bouska, Project Manager  
J&K Contracting LLC  
10703 Justin Drive  
Urbandale, Iowa 50322  
Office: 515-233-5500