

Avon Lake Water Main Improvements

Weekly Construction Update

The intent of this weekly update is to give an overview of where construction has been, and where it should be in the next week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.



Weekly Overview: **April 4th – April 8th**

- This week, J&K continued installing 12-inch water main pipe along SE Avon Drive/NE 1st Street. Connections were made to bored pipe and fire hydrants installed.
- J&K's second crew made connections for bored pipe and installed fire hydrants and valves. It is estimated 20% of connections are completed.
- Ground Effects Directional Drilling installed new 6-inch water main pipe on SE Maple Dr and 12-inch main along SE 66th Place, SE 68th Avenue, and in the City Park. This completes installation of all bored pipe.
- Ground Effects Directional Drilling has completed their work and de-mobilized from the project.

What to expect next week: **April 11th – April 15th**

Monday-Friday

- J&K will continue to install 12-inch water main between City Park connection and North River.
- J&K, second crew, will continue connecting segments of installed 12-inch water main pipe and/or 6-inch water main and installing fire hydrants.
- See below for locations of traffic restrictions for work by J&K.

What you need to know

- **Expect possible continued traffic restriction in intersection of SE 68th Ave & SE 55th Court.**
- **Expect work in intersections of SE Maple Dr & SE 55th Street, SE 66th Place & SE 55th Street, and SE 66th Place & SE Circle Drive.**
- **Expect a traffic disruption at SE Circle Drive and NE 1st Street later in week.**
- Please utilize construction signage to know what is closed and what is open and which way to drive. Vehicular traffic should use other routes of access during this time. Pedestrian traffic and Local traffic (if you live in the area of construction) should use caution in construction areas. Please also obey personnel who are directing traffic during construction to help keep everyone safe.
- GARBAGE/RECYCLING PICK-UP –
 - Please put garbage and recycling out as you would normally, however, please use bags to allow sanitation crews better ability to pick up garbage in the construction zones.
- At this time, the post office will continue to deliver mail to your mailbox.

As always, if you have any questions, please feel free to contact Mitch Holtz at 515-233-0000.

If you wish to be removed from this email list, please let me know. My email address is mitch.holtz@strand.com.



Mitch Holtz, Project Manager
FOX Strand
414 South 17th Street, Suite 107
Ames, Iowa 50010
Office: 515-233-0000



Deven Markley, City Administrator
City of Carlisle
100 N. 1st Street
Carlisle, Iowa 50047
Office: 515-989-3224



Greg Ramm, Sr. Eng. Tech
Polk County Public Works Dept.
5885 NE 14th Street
Des Moines, Iowa 50313
Office: 515-875-5512



Jared Bouska, Project Manager
J&K Contracting LLC
10703 Justin Drive
Urbandale, Iowa 50322
Office: 515-233-5500