

# Avon Lake Water Main Improvements

## Weekly Construction Update



The intent of this weekly update is to give an overview of where construction has been, and where it should be in the next week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.

### Weekly Overview: **June 13<sup>th</sup> – June 17<sup>th</sup>**

- J&K's subcontractor completed stabilization (seeding and mulching) of disturbed area south of North River. This includes the park area.
- J&K's subcontractor completed restoration and seeding of yards for Phase 1 and some of Phase 2.

### What to expect next week: **June 20<sup>th</sup> – June 24<sup>th</sup>**

#### **Monday-Friday**

- J&K may be onsite to continue installation of Phase 3 residential water services and curb stops.
- J&K may be onsite to continue to restore disturbed areas around the site. Expect some areas of the site to be seeded & mulched.
- Restoration and seeding of residential lots may continue.
- Roadway patching will not start until all water services are installed.

#### **What you need to know**

- **We have been sending out letters in phases. The letter regarding staking for Phase 4 water services has been mailed. Phase 5 letters will be sent when Phase 4 work is nearing completion.**
- Please utilize construction signage to know what is closed and what is open and which way to drive. Vehicular traffic should use other routes of access during this time. Pedestrian traffic and Local traffic (if you live in the area of construction) should use caution in construction areas. Please also obey personnel who are directing traffic during construction to help keep everyone safe.
- GARBAGE/RECYCLING PICK-UP –
  - Please put garbage and recycling out as you would normally, however, please use bags to allow sanitation crews better ability to pick up garbage in the construction zones.
- At this time, the post office will continue to deliver mail to your mailbox.

---

*As always, if you have any questions, please feel free to contact Mitch Holtz at 515-233-0000.*

*If you wish to be removed from this email list, please let me know. My email address is [mitch.holtz@strand.com](mailto:mitch.holtz@strand.com).*



Mitch Holtz, Project Manager  
FOX Strand  
414 South 17<sup>th</sup> Street, Suite 107  
Ames, Iowa 50010  
Office: 515-233-0000



Deven Markley, City Administrator  
City of Carlisle  
100 N. 1<sup>st</sup> Street  
Carlisle, Iowa 50047  
Office: 515-989-3224



Greg Ramm, Sr. Eng. Tech  
Polk County Public Works Dept.  
5885 NE 14<sup>th</sup> Street  
Des Moines, Iowa 50313  
Office: 515-875-5512



Jared Bouska, Project Manager  
J&K Contracting LLC  
10703 Justin Drive  
Urbandale, Iowa 50322  
Office: 515-233-5500