

Avon Lake Water Main Improvements

Weekly Construction Update

The intent of this weekly update is to give an overview of where construction has been, and where it should be in the next week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.



Weekly Overview: **March 28th – April 1st**

- This week, J&K continued installing 12-inch water main pipe along SE Avon Drive and installed one fire hydrant on SE 68th Place, where two bored pipe runs were connected.
- EBI (doing the trenchless drilling) installed 12-inch main pipe along SE 64th Avenue, SE 55th Street, SE Circle Drive, and SE 55th Court.
- Ground Effects Directional Drilling installed new 6-inch water main pipe on SE Circle Dr from Maple Dr to SE68th Place, all along SE Robbie Road, and prepared for installing pipe along SE Maple Dr.
- EBI has completed their work and de-mobilized from the project.

What to expect next week: **April 4th – April 8th**

Monday-Friday

- J&K will continue to install 12-inch water main along SE Avon Drive.
- J&K, second crew, will continue connecting segments of installed 12-inch water main pipe and/or 6-inch water main and installing fire hydrants. Expect work in intersections of SE Maple Dr & SE 55th Street, SE 66th Place & SE 55th Street, and SE 66th Place & SE Circle Drive.
- Ground Effects Directional Drilling plans to directionally drill the 12-inch water main in North Park and under N 1st Street.
- Ground Effects Directional Drilling intends to complete drilling the 6-inch main along SE Maple Dr.
- Ground Effects Directional Drilling intends to complete installation of 12-inch water main along SE 68th Avenue and SE 66th Place.

What you need to know

- Please utilize construction signage to know what is closed and what is open and which way to drive. Vehicular traffic should use other routes of access during this time. Pedestrian traffic and Local traffic (if you live in the area of construction) should use caution in construction areas. Please also obey personnel who are directing traffic during construction to help keep everyone safe.
- GARBAGE/RECYCLING PICK-UP –
 - Please put garbage and recycling out as you would normally, however, please use bags to allow sanitation crews better ability to pick up garbage in the construction zones.
- At this time, the post office will continue to deliver mail to your mailbox.

As always, if you have any questions, please feel free to contact Mitch Holtz at 515-233-0000.

If you wish to be removed from this email list, please let me know. My email address is mitch.holtz@strand.com.



Mitch Holtz, Project Manager
FOX Strand
414 South 17th Street, Suite 107
Ames, Iowa 50010
Office: 515-233-0000



Deven Markley, City Administrator
City of Carlisle
100 N. 1st Street
Carlisle, Iowa 50047
Office: 515-989-3224



Greg Ramm, Sr. Eng. Tech
Polk County Public Works Dept.
5885 NE 14th Street
Des Moines, Iowa 50313
Office: 515-875-5512



Jared Bouska, Project Manager
J&K Contracting LLC
10703 Justin Drive
Urbandale, Iowa 50322
Office: 515-233-5500