



City of Carlisle
100 N 1st Street
PO Box 430
Carlisle, Iowa 50047

Phone: (515) 989-3224
Fax: (515) 989-4395
Email: cityhall@carlisleiowa.org

Project Update

Project: Scotch Ridge Road Improvement Project

Date: July 15, 2022

Weekly Overview, July 11th – July 15th

- Stage 3 Traffic Control went up on Tuesday closing the IA EB Right Lane and Right Turn Lane
- Reilly removed the old shoulder and fore slope for the new turn lane/pavement widening for Stage 3
- Reilly started the installation of the subdrain for Stage 3
- Reilly extended the Stage 3 Storm Sewer
- Reilly imported and graded the Modified Subbase for the Stage 3 widening

What to Expect Next Week, July 18th – July 22nd

- Sternquist will place steel Monday and Tuesday
- Sternquist will pave the Stage 3 widening Tuesday, Wednesday or Thursday
 - This is dependent on when they can get concrete scheduled and how much prep time they need
 - This will have traffic impacts as the concrete trucks pull in and out of the closure
- Sternquist will saw cut and prep the pavement
- Reilly will start the grading of the outside shoulder and fore slope towards the end of the week