

# Avon Lake Water Main Improvements

## Weekly Construction Update

The intent of this weekly update is to give an overview of where construction has been, and where it should be in the next week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.



### Weekly Overview: **August 22nd – August 26th**

- J&K prepared HMA patch areas and Grimes Asphalt paved some of the patch areas.
- J&K added topsoil to the levee near Avon Drive.

### What to expect next week: **August 29th – September 2nd**

#### **Monday-Friday**

- J&K will continue with preparation for HMA patching.
- Grimes Asphalt will continue patching of roadways that have been prepped by J&K.

### What you need to know

- **WHEN DAILY HMA PATCHING IS COMPLETED, PLEASE DO NOT DRIVE ON NEW PAVEMENT UNTIL THE MORNING AFTER THE PATCHING IS DONE.**
- **At times, roadways will need to be closed to perform the patching work. Please do not drive through “Road Closed” areas unless you live in the area of the closure and have talked to the contractor to make sure it is okay for you to do so.**
- **Roadways will continue to be fully and partially restricted during patching operations. This will last at least a couple of weeks.**
- Please utilize construction signage to know what is closed and what is open and which way to drive. Vehicular traffic should use other routes of access during this time. Pedestrian traffic and Local traffic (if you live in the area of construction) should use caution in construction areas. Please also obey personnel who are directing traffic during construction to help keep everyone safe.
- **GARBAGE/RECYCLING PICK-UP –**
  - Please put garbage and recycling out as you would normally, however, please use bags to allow sanitation crews better ability to pick up garbage in the construction zones.
- At this time, the post office will continue to deliver mail to your mailbox.

---

*As always, if you have any questions, please feel free to contact Mitch Holtz at 515-233-0000. If you wish to be removed from this email list, please let me know. My email address is [mitch.holtz@strand.com](mailto:mitch.holtz@strand.com).*



Mitch Holtz, Project Manager  
FOX Strand  
414 South 17<sup>th</sup> Street, Suite 107  
Ames, Iowa 50010  
Office: 515-233-0000

Deven Markley, City Administrator  
City of Carlisle  
100 N. 1<sup>st</sup> Street  
Carlisle, Iowa 50047  
Office: 515-989-3224

Greg Ramm, Sr. Eng. Tech  
Polk County Public Works Dept.  
5885 NE 14<sup>th</sup> Street  
Des Moines, Iowa 50313  
Office: 515-875-5512

Jared Bouska, Project Manager  
J&K Contracting LLC  
10703 Justin Drive  
Urbandale, Iowa 50322  
Office: 515-233-5500