

Avon Lake Water Main Improvements

Weekly Construction Update

The intent of this weekly update is to give an overview of where construction has been, and where it should be in the next week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.



Weekly Overview: **August 8th – August 12th**

- J&K completed installation of Phase 4 & 5 water services. This completes installation of all residential water services. Two (2) water sampling stations still need to be installed.
- J&K completed additional pressure testing of the three (3) water main breaks long SE 55th Court and SE 55th Street. Bacteria testing is yet to be completed.
- J&K began saw-cutting pavement in preparation for completing Hot Mix Asphalt (HMA) patching.

What to expect next week: **August 15th – August 19th**

Monday-Friday

- J&K will continue saw-cutting pavement in preparation for HMA patching.
- It is anticipated that Grimes Asphalt & Paving will begin HMA patching by mid-week. To maximize access to homes, J & K is proposing a 5-stage plan. Each stage will take 2-days to complete. Because of timing for intersection closings, it may take 2 or 3 stages to complete work on a particular street.
- J&K may perform bacteria testing associated with water main breaks.
- J&K may perform work around the sanitary sewer lift station. This might include finish grading around the water valve pre-cast manhole at the top of the levee.

What you need to know

- **WHEN HMA PATCHING IS COMPLETED, PLEASE DO NOT DRIVE ON NEW PAVEMENT UNTIL THE MORNING AFTER THE PATCHING IS DONE.**
- **At times, roadways will need to be closed to perform the patching work. Please do not drive through “Road Closed” areas unless you live in the area of the closure and have talked to the contractor to make sure it is okay for you to do so.**
- Please utilize construction signage to know what is closed and what is open and which way to drive. Vehicular traffic should use other routes of access during this time. Pedestrian traffic and Local traffic (if you live in the area of construction) should use caution in construction areas. Please also obey personnel who are directing traffic during construction to help keep everyone safe.
- GARBAGE/RECYCLING PICK-UP –
 - Please put garbage and recycling out as you would normally, however, please use bags to allow sanitation crews better ability to pick up garbage in the construction zones.
- At this time, the post office will continue to deliver mail to your mailbox.

As always, if you have any questions, please feel free to contact Mitch Holtz at 515-233-0000.

If you wish to be removed from this email list, please let me know. My email address is mitch.holtz@strand.com.



Mitch Holtz, Project Manager
FOX Strand
414 South 17th Street, Suite 107
Ames, Iowa 50010
Office: 515-233-0000

Deven Markley, City Administrator
City of Carlisle
100 N. 1st Street
Carlisle, Iowa 50047
Office: 515-989-3224

Greg Ramm, Sr. Eng. Tech
Polk County Public Works Dept.
5885 NE 14th Street
Des Moines, Iowa 50313
Office: 515-875-5512

Jared Bouska, Project Manager
J&K Contracting LLC
10703 Justin Drive
Urbandale, Iowa 50322
Office: 515-233-5500