

City of Carlisle 100 N 1st Street PO Box 430 Carlisle, Iowa 50047

Phone: (515) 989-3224 Fax: (515) 989-4395 Email: cityhall@carlisleiowa.org

Project Update

Project: Scotch Ridge Road Improvement Project

Date: June 10, 2022

Weekly Overview, June 6th – June 10th

- Ramms poured the median cap for Stage 1

 West side of the intersection
- Ramms poured the curb and median cap for Stage 2
 - East side of the intersection
- Reilly prepped the intake tops for structures I-500 and I-600
 - Given the conflict with the curb and I-500, it was not able to be poured this week
- Reilly set and cast MH-500

What to Expect Next Week, June 13th – 17th

- Reilly will form and pour the tops to I-500 and I-600
- QTC will paint the turn lanes and edge line
- QTC will removed the traffic control for Stages 1 and 2
- By the end of the week, Sternquist is hoping to switch into Stage 3
- If Stage 3 starts, the outside shoulder, right lane for SB/EB, and right turn lane to Scotch Ridge Rd will be closed at the intersection with Scotch Ridge Rd

