



City of Carlisle
100 N 1st Street
PO Box 430
Carlisle, Iowa 50047

Phone: (515) 989-3224
Fax: (515) 989-4395
Email: cityhall@carlisleiowa.org

Project Update

Project: Scotch Ridge Road Improvement Project

Date: June 10, 2022

Weekly Overview, June 13th – June 17th

- Ramm's poured the Stage 2 median on the east side of the intersection
- Reilly poured the intake tops for I-500
- Reilly poured the final sections of the curb

What to Expect Next Week, June 20th – 24th

- QTC will paint the edge lines on the new paving
- QTC will open the left lane and the left turn lane for both SB/EB and NB/WB
- QTC will have traffic switched into Stage 3 early in the week
 - The target is Tuesday, however, it could be later
 - Stage 3 will involve closing the SB/EB right lane, right turn lane to Scotch Ridge Rd, and the right shoulder
 - We expect traffic to flow better than the current staging, but traffic should still expect delays with the closed right lane.
- Reilly will work on the storm sewer on the outside shoulder of SB/EB
- Reilly will work on the grading of the outside shoulder

Upcoming Detour

Attached is the proposed detour for Stage 4A for everyone's reference. The detour will be used in Stage 4A to avoid traffic turning right having to make a tight turn. We can expect this to be used in the middle of July.

