



City of Carlisle
100 N 1st Street
PO Box 430
Carlisle, Iowa 50047

Phone: (515) 989-3224
Fax: (515) 989-4395
Email: cityhall@carlisleiowa.org

Project Update

Project: Scotch Ridge Road Improvement Project

Date: May 27, 2022

Weekly Overview, May 23rd – May 27th

- Reilly continued to work on the storm sewer in the median
 - I-500, I-600, and MH-500
- Reilly finished setting the pipe in the median
 - P-500
- McClure set paving hubs for the median in preparation for paving

What to Expect Next Week, 5/31 – 6/3

- Tuesday of next week, work will resume after the holiday
- Reilly will make final adjustments to manholes and intakes in the median
- Reilly will backfill and grade the median
- Reilly will then start work on Stage 3 storm sewer pipe extensions
 - This will be along the SB lanes of IA 5 in the outside ditch
- Weather permitting Sternquist will pave the median back on both sides of the intersection