

Phone: (515) 989-3224 Fax: (515) 989-4395

Email: cityhall@carlisleiowa.org

Project Update

Project: Scotch Ridge Road Improvement Project

Date: November 4, 2022

Weekly Overview, Oct. 31st - Nov. 4th

• Reilly placed storm sewer along Bluestem

What to Expect Next Week, Nov. 7th – Nov. 11th

- Petticord will Clear and Grub on the west side of Scotch Ridge Rd, south of Bluestem
- Reilly will place more storm sewer along Bluestem and Scotch Ridge
 - Wednesday night, Reilly will close Scotch Ridge Rd south of Bluestem from 7pm-6am
 - See attached detour route
- Reilly will rough grade the shoulder and widening at Bluestem

Action Items for McClure:

- Develop a "Winter Wrap Up/What to Expect Next Year" press release
 - o Outline the work that will occur before the end of the year
 - o Provide a snapshot of what remaining work will be finished next year
- Provide marked up plan sheets to the contractor for what Stage 5 storm sewer can be installed this year
- Send Recommendations on Major Manhole Adjustment Price