



City of Carlisle
100 N 1st Street
PO Box 430
Carlisle, Iowa 50047

Phone: (515) 989-3224
Fax: (515) 989-4395
Email: cityhall@carlisleiowa.org

Project Update

Project: Scotch Ridge Road Improvement Project

Date: April 21, 2023

Weekly Overview, April 17th – April 21st

- Sternquist fine graded the subbase on Bluestem on the west side of Scotch Ridge Rd.
- Sternquist Paved the widening on Bluestem on the west side of Scotch Ridge Rd.
- CenturyLink/Lumen cut over the fiber on Tuesday, but still need to cut in copper line.
- Reilly graded and poured the west side of the tie in of Bluestem and Scotch Ridge Rd.
- Reilly poured the intake tops along Scotch Ridge Rd in Stage 4A.

What to Expect Next Week, April 24th – April 28th

- Pending Council decision, Sternquist will install transition wedges on Stage 4A pavement.
- QTC will switch traffic to Stage 4B with the exception of Bluestem one way traffic (one way detour through school anticipated to occur the following week).
- Reilly will begin pavement removals for Stage 4B, starting at the Highway 5 tie in while new pavement on Bluestem is curing.
- Reilly will begin grading the SW corner of IA 5 and Scotch Ridge Rd.