



**City of Carlisle**  
100 N 1<sup>st</sup> Street  
PO Box 430  
Carlisle, Iowa 50047

**Phone: (515) 989-3224**  
**Fax: (515) 989-4395**  
**Email: [cityhall@carlisleiowa.org](mailto:cityhall@carlisleiowa.org)**

## **Project Update**

### **Project: Scotch Ridge Road Improvement Project**

**Date: June 1, 2022**

#### **Weekly Overview, June 27<sup>th</sup> – July 1<sup>st</sup>**

- Traffic Switched to Stage 3
  - Right Lane Closure, Right Turn Lane Closure, and Right Shoulder Closure for SB/EB traffic on IA 5
- Reilly Construction discovered that the Storm Sewer location in the field did not match the storm sewer in the plans
  - Due to this, they had to postpone their work for the week
- QTC will pull the lane closure on SB this afternoon

#### **What to Expect Next Week, July 5<sup>th</sup> – July 8<sup>th</sup>**

- Reilly will resume their work in the outside shoulder of SB/EB on IA 5
- Reilly will extend the storm sewer in the outside ditch of EB IA 5
- Reilly will grade the foreslope and ditch bottom
- Sternquist may start importing subbase, depending on Reilly's progress next week

#### **Upcoming Detour**

Attached is the proposed detour for Stage 4A for everyone's reference. The detour will be used in Stage 4A to avoid traffic turning right having to make a tight turn. We can expect this to be used in the middle of July.

