



City of Carlisle
100 N 1st Street
PO Box 430
Carlisle, Iowa 50047

Phone: (515) 989-3224
Fax: (515) 989-4395
Email: cityhall@carlisleiowa.org

Project Update

Project: Scotch Ridge Road Improvement Project

Date: September 2, 2022

Weekly Overview, Aug 29th – Sep 2nd

- McClure received CentruyLink's relocation plan today and McClure is in the process of reviewing
- A meeting with Communication Innovations was held on Wednesday to identify conflicts and start a relocation plan
 - McClure is reviewing options for a new alignment for the fiber
 - CI may be able to place the line at an elevation above the pipe and below the subgrade prep
 - Reilly will coordinate with CI during the pipe placement to ensure the fiber is protected
 - CI may need some pavement removals in the Scotch Ridge SB shoulder to provide more slack
- Potholed lines were surveyed
 - McClure is working on importing these into the design file to assist with relocation plans
- McClure surveyed all locates
- Iowa Signal installed detection on the temporary signals and implemented new timing to help with the school traffic on Scotch Ridge Rd

What to Expect Next Week, Sep 6th – Sep 9th

- McClure will continue to discuss relocation options with CenturyLink and CI
- McClure will finish the review of CenturyLink's relocation plan
- McClure will follow up with CI on optimal relocation elevations for the Fiber
- Discussions will continue with MidAm Gas to identify any potential conflicts with Stage 5
- McClure will add the new survey data to the design file and review utility locations and identify potential conflicts